




PROJECT COMMUNICATION UPDATE

Description	Detail
Project Number	20788.105
Project Title	Pacific Harbour Maintenance Dredging
Status	Construction
Percentage Complete	20%
Commencement On Site	Apr-25
Forecast Completion On Site	Mar-26
Date of this update	02-Jul-25
Works Update	<p>Work Hours</p> <p>Day works: Monday - Friday 6:30am - 6:30pm Some Saturday works will be required over the course of the project.</p> <p>Works Completed this period</p> <p>Commencement of pipeline mobilisation along Ningi Creek and Pumicestone Passage. Launch of 2nd booster.</p> <p>Upcoming Works for next period</p> <p>Launch of the 3rd booster (Booster 1) and secure in position. Completion of pipeline mobilisation along Ningi Creek and Pumicestone Passage. Mobilisation of site office at Pacific Harbour. Sinker pipeline and pressure testing. Commencement of dredging.</p>
Progress Photos	  
	<p>For more information</p> <p>Council will endeavour to keep you updated on any changes to the above advice. For further information please •phone: 07 3205 0555 •email: council@moretonbay.qld.gov.au</p>