

Project Communication Update

112710 - Ningi - Dredged Material Management Facility
Dredged Material Containment Areas



Project Details

Date of this update	2/09/2025
Project Number	112710
Project Title	Dredged Material Management Facility - Dredged Material Containment Areas
Status	In Construction
Percentage Complete	68%
Commencement Date On Site	April 2025
Forecasted Completion Date On Site	August 2025
Working Hours	Monday – Friday 7:00am – 5:00pm Some Saturday works will be required over the course of the project.
Works Completed This Period	<ul style="list-style-type: none">Some ponds are now ready and handed over to the dredging crew to plan for dredging.Pre-dredge pipeline mobilisation and commissioning at Ningi laydown facility for dredging scope complete.
Upcoming Works for Next Period	<ul style="list-style-type: none">Complete civil earthworks at Ningi DMMF and get the remaining ponds ready to facilitate the storage of the dredged materials removed from Pacific Harbour Maintenance Dredging works.Demobilisation of Ningi DMMF civil earthworks crew, plants and equipment's.

Progress Photos



Photo 1: Pipeline testing and commissioning at Ningi DMMF



Photo 2: Earthworks at Ningi DMMF pond

For more information

Council will endeavour to keep you updated on any changes to the above advice.
For further information please contact council:

- Phone: 07 3205 0555
- Email: council@moretonbay.qld.gov.au